




NYC Parks

# Currently Funded Capital Projects: Community Board 6 September 2017





NYC Parks

# St. Mary's Playground

Smith St. & Nelson St., CB 6

## Funding

**TOTAL: \$1.35M**


- \$850K MTA (FY14)
- \$500K CM Lander (FY15)

## Scope

- Reconstruct playground for all age groups, along with spray shower, landscaping and benches

## Status

- Design completed November 2015
- Construction began Summer 2017 and to finish Summer 2018





# St. Mary's: Sport Courts

Smith St. & Nelson St., CB 6

## Funding

**TOTAL: \$1.35M**


- \$500K CM Lander (FY16)
- \$350K BP Adams (FY16)
- \$500K Mayoral

## Scope

- Reconstruct the existing multipurpose play area to include a skate park, basketball courts, multi-use synthetic turf field, adult fitness equipment and color seal coat walking track

## Status

- Construction to begin Fall 2017 and be completed Fall 2018





NYC Parks

# Ennis Playground

11 St., 12 St. bet. 2 Ave. and 3 Ave., CB 6

## Funding

**TOTAL: \$2.5M**


- \$1.85M CM Lander (FY16)
- \$650K BP Adams (FY16)

## Scope

- Reconstruct entire playground, sitting area and courts

## Status

- Scope held January 2016
- Design completed Summer 2017
- Construction to begin Summer 2018 and be completed Summer 2019



NYC Parks

Ennis Park | Schematic Plan



# Washington Park Turf

5 St., 4 St. bet. 4 Ave. and 5 Ave., CB 6

## Funding

**TOTAL: \$300K**

- \$75K Lander (FY17)
- \$225K Mayoral (FY17)

## Scope

- Synthetic turf installation at Washington Park



## Status

- Scope held October 24<sup>th</sup>, 2016
- Design will be completed Summer 2017
- Construction likely to begin Fall 2018



# Park Slope Playground

## Multipurpose Play & Asphalt

Berkeley Pl, Lincoln Pl, 5 & 6 Aves, CB6

### Funding

**TOTAL: \$520K**

- \$220K Lander (FY17)
- \$300K DEP

### Scope

- Multipurpose Play Area  
synthetic turf and asphalt

### Status

- Scope meeting held in  
December
- Design to finish Fall 2017
- Construction to begin  
Summer 2018





NYC Parks

# Red Hook Ballfields 5-8

Halleck St. bet. Clinton St. and Columbia St., CB 6

## Funding

**TOTAL: \$14.9M**



- Mayoral

## Scope

- Reconstruct 4 little league fields in synthetic turf; entrance ramps, fence, perimeter, water service

## Status

- Scope meeting held September 21, 2015
- Design completed Summer 2017
- Construction scheduled to begin Summer 2018 and be complete late Fall 2019





NYC Parks

# Red Hook Ballfields 2 and 9

## Halleck St. bet. Clinton St. and Columbia St., CB 6

### Funding

**TOTAL: \$18.5M**


- Mayoral (\$1.7M FY17, \$16.87M FY18)

### Scope

Remediation of soccer field 2 and ballfield 9

### Status

- Scope meeting scheduled for October 18, 2016
- Design to be complete Spring 2018
- Construction to begin Spring 2019 and be completed by Spring 2021







# Red Hook Ballfields 1-4, Soccer 1 and 3

Halleck St. bet. Clinton St. and Columbia St., CB 6

## Funding

**TOTAL: \$48.4M**

- Mayoral (FY17)

## Scope

- Reconstruct fields in synthetic turf; entrance ramps, fence, perimeter, water service

## Status

- Design to begin when design of Ballfields 2 and 9 is completed.





NYC Parks

# Red Hook Ballfields

Location: TBD

## Funding

### **TOTAL: \$3M**

- \$1M CM Menchaca (FY16)
- \$2M CM Menchaca (FY12)

## Scope

- Funds to be used to light ballfields to extend available time in Red Hook Park

## Status

- Will be included in scope when projects begin design



# Washington Park Dog Run

5 St., 4 St. bet. 4 Ave. and 5 Ave., CB 6

## Funding

**TOTAL: \$150,000**

- CM Lander (FY18)

## Scope

- Renovation of the Dog Run in Washington Park.

## Status

- Design began Fall 2017.





# Ickes Playground

## Van Brunt St and Hamilton Ave; CB 6

### Funding

**TOTAL: \$3.1M**

- \$1.9M CM Menchaca (FY18)
- \$2M Borough President (FY18)
- \$200K CM Lander (FY18)

### Scope

- Convert area in BMX bike, skate park possible parkour or multi-purpose play in remainder

### Status

- Scope meeting to be scheduled by Spring 2018.





NYC Parks

# Old Stone House Annex

## Washington Park

### Funding

**TOTAL: \$250K**

- Lander (FY17)

### Scope

### Status

- \$8M total needed

